Sl No	Description of work	Unit	No	Length m	Breadth m	Depth m	Quantity
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)						
	For drain cover slab	Sqm					
	Hegdenagar						
	6th cross						
	LHS						
	ch 0-10		0	10.00	0.90	--	0.00
	ch 10- 40		1	30.00	0.90	--	27.00
	ch 40-54		1	14.00	0.90	--	12.60
	ch 54-59		0	5.00	0.90	--	0.00
	ch 59-64.5		0	5.50	0.90	--	0.00
	ch 64.5-80		1	15.50	0.90	--	13.95
	ch 80-107		1	27.00	0.90	--	24.30
	ch 108-138		1	30.00	0.90	--	27.00
	ch 138-155.4		1	17.40	0.90	--	15.66
	ch 155.4-163		0	7.60	0.90	--	0.00
	ch 163-190		1	27.00	0.90	--	24.30
	RHS						
	ch 0-30		1	30.00	0.90	--	27.00
	ch 30-60		1	30.00	0.90	--	27.00
	ch 60-64.50		1	4.50	0.90	--	4.05
	ch 64.5-72.5		0	8.00	0.90	--	0.00
	ch 72.5-91		1	18.50	0.90	--	16.65
	ch 91-98.5 c/s road		0	7.50	0.90	--	0.00
	ch 98.5-120		1	21.50	0.90	--	19.35
	ch 120-150		1	30.00	0.90	--	27.00
	ch 150-180		1	30.00	0.90	--	27.00
	ch 180-190		1	10.00	0.90	--	9.00
	7th cross						
	LHS						
	ch 0-30		1	30.00	0.90	--	27.00
	ch 30-35		1	5.00	0.90	--	4.50
	ch 35-37.5 BS Cover		0	2.50	0.90	--	0.00
	ch 37.5-67.5		1	30.00	0.90	--	27.00
	ch 67.5-91		1	23.50	0.90	--	21.15
	cross road at 90-97		1	0.00	0.90	--	0.00
	ch 97-127		1	30.00	0.90	--	27.00
	ch 127-139.5		1	12.50	0.90	--	11.25
	ch 139.5-142 Bs Cover		0	2.50	0.90	--	0.00
	ch 142-170		1	28.00	0.90	--	25.20
	ch 170-182		1	12.00	0.90	--	10.80
	ch 182-189 BS cover		0	7.00	0.90	--	0.00

Checked.

6/7/2020

6/7/2020

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sl No	Description of work	Unit	No	Length	Breadth	Depth	Quantity
				m	m	m	
	ch 139.5-142 Bs Cover		1	2.5	0.90		2.25
	ch 157-162 Bs Cover		1	5	0.90		4.50
	RHS						
	ch 157-162 Bs Cover		1	5	0.90		4.50
	8th cross						
	RHS						
	ch 82-91.5		1	9.5	0.90		8.55
	9th cross						
	0-9.5		1	9.5	0.90		8.55
	Cross road connecting 6th cross to 9th cross						
	RHS						
	ch 0-4.7		1	4.7	0.90		4.23
		sqm			Total Executed Qty		60.12

Measurement Recoreded On

8	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)						
	Culverts						
	6th cross						
	Culvert at 0		1	7.50	1.50	--	11.25
	7th cross						
	at 189 c/s road culvert		1	6.80	1.50	--	10.2
	Culver at 90		1	16.90	1.50	--	25.35
	8th cross						
	culvert at 91.5		1	17.00	1.50	--	25.5
	9th cross						
	culvert at start		1	7.20	1.50	--	10.8
	culvert at end		1	8.00	1.50	--	12
	Missing slab at culverts in 1st main		4	0.60	1.50		3.6
		Sqm					
					Total Executed Qty		98.70

Checked. Rejected

Measurement Recoreded On

9	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.13, I.No.4.6 of PW, P&IWTD SR 2018-19)						
	Qty vide Premeasurements	cum	Page no	23			
					Total Executed Qty		25.36

INDIA TECHNOCRATS CONSULTANT

Krundres SE 6/7/2020

AEE 6/7/2020

Asst. Executive Engineer
Project Division
Yelahanka Zone

Sl No	Description of work	Unit	No	Length	Breadth	Depth	Quantity
				m	m	m	
Measurement Recoreded On							
10	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. As per the direction of Engineer incharge. (P.No.27, I.No.5.30 of PW, P&IWTD SR 2018-19)						
	For Drain	Nos					
	Hegdenagar						
	6th cross						
	LHS						
	ch 0-10		1	10.00		/0.45	22.00
	ch 10- 40		1	30.00		/0.45	67.00
	ch 40-54		1	14.00		/0.45	31.00
	ch 54-59		1	5.00		/0.45	11.00
	ch 59-64.5		1	5.50		/0.45	12.00
	ch 64.5-80		1	15.50		/0.45	34.00
	ch 80-107		1	27.00		/0.45	60.00
	ch 108-138		1	30.00		/0.45	67.00
	ch 138-155.4		1	17.40		/0.45	39.00
	ch 155.4-163		1	7.60		/0.45	17.00
	ch 163-190		1	27.00		/0.45	60.00
	RHS						
	ch 0-30		1	30.00		/0.45	67.00
	ch 30-60		1	30.00		/0.45	67.00
	ch 60-64.50		1	4.50		/0.45	10.00
	ch 64.5-72.5		1	8.00		/0.45	18.00
	ch 72.5-91		1	18.50		/0.45	41.00
	ch 91-98.5 c/s road		0			/0.45	0.00
	ch 98.5-120		1	21.50		/0.45	48.00
	ch 120-150		1	30.00		/0.45	67.00
	ch 150-180		1	30.00		/0.45	67.00
	ch 180-190		1	10.00		/0.45	22.00
	7th cross						
	LHS						
	ch 0-30		1	30.00		/0.45	67.00
	ch 30-35		1	5.00		/0.45	11.00
	ch 35-37.5 BS Cover		1	2.50		/0.45	6.00
	ch 37.5-67.5		1	30.00		/0.45	67.00
	ch 67.5-91		1	23.50		/0.45	52.00
	cross road at 90-97		1	0.00		/0.45	0.00
	ch 97-127		1	30.00		/0.45	67.00
	ch 127-139.5		1	12.50		/0.45	28.00
	ch 139.5-142 Bs Cover		1	2.50		/0.45	6.00
	ch 142-170		1	28.00		/0.45	62.00
	ch 170-182		1	12.00		/0.45	27.00

Dy. 6/7
E.E. (Projects)

TECHNOCRATS CONSULTANTS BANGALORE

6/7/2020

6/7/2020

Asst. Executive Engineer
Project Division
Yelahanka Zone

Sl No	Description of work	Unit	No	Length m	Breadth m	Depth m	Quantity
	ch 182-189 BS cover		1	7.00		/0.45	16.00
	7th cross						
	RHS						
	ch 0-30		1	30.00		/0.45	67.00
	ch 30-60		1	30.00		/0.45	67.00
	ch 60-90		1	30.00		/0.45	67.00
	cross road at 90-97		1	0.00		/0.45	0.00
	ch 97-127		1	30.00		/0.45	67.00
	ch 127-157		1	30.00		/0.45	67.00
	ch 157-162 Bs Cover		1	5.00		/0.45	11.00
	ch 162-179.5		1	17.50		/0.45	39.00
	ch 179-182		1	3.00		/0.45	7.00
	8th cross						
	LHS						
	ch 0-8.5		1	8.50		/0.45	19.00
	ch 8.5-30		1	21.50		/0.45	48.00
	ch 30-60		1	30.00		/0.45	67.00
	ch 60-91.5		1	31.50		/0.45	70.00
	cross road at 91.5-98		1	0.00		/0.45	0.00
	ch 98-128		1	30.00		/0.45	67.00
	ch 128-158		1	30.00		/0.45	67.00
	ch 158-188		1	30.00		/0.45	67.00
	ch 188-190		1	2.00		/0.45	4.00
	RHS						
	0-30		1	30.00		/0.45	67.00
	ch 30-60		1	30.00		/0.45	67.00
	ch 60-82		1	22.00		/0.45	49.00
	ch 82-91.5		1	9.50		/0.45	21.00
	cross road at 91.5-98		1	0.00		/0.45	0.00
	ch 98-128		1	30.00		/0.45	67.00
	ch 128-158		1	30.00		/0.45	67.00
	ch 158-188		1	30.00		/0.45	67.00
	ch 188-190		1	2.00		/0.45	4.00
	9th cross						
	0-9.5		1	9.50		/0.45	21.00
	ch 9.5-30		1	20.50		/0.45	46.00
	ch 30-60		1	30.00		/0.45	67.00
	ch 60-90		1	30.00		/0.45	67.00
	RHS						
	ch 0-30		1	30.00		/0.45	67.00
	ch 30-60		1	30.00		/0.45	67.00
	ch 60-90		1	30.00		/0.45	67.00

INFRA TECHNOCRATS CONSULTANT BANGALORE

6/7/2020

Asst. Executive Engineer
Project Division
Yelahanka Zone

Sl No	Description of work	Unit	No	Length m	Breadth m	Depth m	Quantity
	Cross road connecting 6th cross to 9th cross						
	RHS						
	ch 0-4.7		0	4.70		/0.45	0.00
	ch 4.7-30		1	25.30		/0.45	56.00
	ch 30-40 c/s		1	0.00		/0.45	0.00
	ch 40-70		1	30.00		/0.45	67.00
	LHS						
	ch 0-30		1	30.00		/0.45	67.00
	ch 30-40 c/s		1	0.00			
	ch 40-70		1	30.00		/0.45	67.00
	ch 70-80c/s		1	0.00		/0.45	0.00
	ch 80-112.5		1	32.50		/0.45	72.00
	Ex- Servicemen Layout main road LHS						
	ch 0-24.6		1	24.60		/0.45	55.00
	ch 24.6-29 cross road						
	ch 29-49		1	20.00		/0.45	44.00
	ch 49-53 cross road		0				
	53 to 82.5		1	29.50		/0.45	66.00
	82.5 to 86.4 cross road		0				
	86.4-111		1	24.60		/0.45	55.00
	RHS						
	0-5		1	5.00		/0.45	11.00
	5-21.8		1	16.80		/0.45	37.00
	3rd cross LHS		1	12.00		/0.45	27.00
	2nd cross RHS		1	23.40		/0.45	52.00
	2nd cross LHS		1	11.00		/0.45	24.00
	1st crss LHS		1	25.00		/0.45	56.00
	1st cross RHS		1	25.00		/0.45	56.00
	Missing kerbs main road		1	15.00		/0.45	33.00
			1	8.00			18.00
					Total Executed Qty		3711.00

Checked. 6/7/2020 S.E. (Project)

6/7/2020

Measurement Recoreded On

11	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification No. KSRRB M800-6. (P.No.180, I.No.24.1 of PW, P&IWTD SR 2018-19)						
	for kerb paint	Sqm					
	Hegdenagar						
	6th cross						
	LHS						

INFRA TECHNOCRATS CONSULTANT

6/7/2020 JE

6/7/2020

Asst. Executive Engineer
Project Division